



**CORVALLIS SCHOOL DISTRICT  
BOND PROGRAM UPDATE  
August 6, 2020**



**FRANKLIN K-8**  
MAJOR REMODEL

**Project Manager: Wenaha Group**  
**Architect: DLR Group**  
**CM/GC Contractor: Fortis Construction**

**PROJECT DESCRIPTION**

Create collaborative/small group learning areas, renovate 2 classrooms to support middle school science instruction, improve ADA accessibility, install energy efficient lighting, renovate restrooms, replace exterior windows, flagpole, kitchen flooring, and roof, upgrade finishes in hallways and shared spaces including floors, paint, and ceilings, upgrade mechanical infrastructure including electrical, heating and plumbing systems, improve emergency and exterior lighting, improve seismic safety, repair sidewalks, replace emergency communication systems, secure front entry, and office modifications.

**SCHEDULE**

Key Milestones	Start	Completion	% Complete	Comments
Pre-Design	Jan 2019	Dec 2020	10%	
Design & Permitting	Jan 2021	Mar 2022	0	
Construction	June 2022	Dec 2022	0	

**CURRENT ACTIVITIES**

- No changes for this report.

**ACTIVITIES SCHEDULED FOR NEXT QUARTER**

- Design Core Team and Design Advisory Committee formation.

**HIGHLIGHTS**

- N/A

**CHALLENGES AND SOLUTIONS**

- N/A

**PROJECT PHOTO GALLERY**

- N/A