

Corvallis School District - 2018 Bond Projects - Master Schedule



Updated on 6.17.22

	2022												2023											
	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
Lincoln Elementary Construction																								
Bessie Coleman Elementary Construction - Original / Current																								
FF&E																								
Move Coordination																								
Letitia Carson Elementary Permit & Bid																								
Construction																								
FF&E																								
Move Coordination																								
Adams Elementary Permit & Bid																								
Construction																								
FF&E																								
Move Coordination																								
Kathryn Jones Harrison Elementary Bid & Permit																								
Construction																								
FF&E																								
Move Coordination																								
Mountain View Elementary Design and Permitting																								
Permit & Bid																								
Construction																								
FF&E																								
Move Coordination																								
Franklin K-8 Design and Permitting																								
Permit & Bid																								
Construction																								
FF&E																								
Move Coordination																								
Crescent Valley High School Construction - CTE																								
Design Seismic Package																								
Permit Seismic Package																								
Construction Seismic																								
E-Rate Cabling Construction																								
College Hill Design																								
Land Use & Historic Approval																								
Permit & Bid																								
Construction																								
FF&E																								
Move Coordination																								
Cheldelin Middle School Design and Permitting																								
Bid & Permit																								
Construction																								
Move Coordination																								

MC=Move Coordination
FFE=Furniture Fixtures Equipment