



**CORVALLIS SCHOOL DISTRICT
BOND PROGRAM UPDATE
August 6, 2020**



LINUS PAULING MIDDLE SCHOOL

RESURFACE TRACK

Project Manager: Wenaha Group

Architect: N.A.

Contractor: Field Turf USA

PROJECT DESCRIPTION

Resurface existing track. Additional scope includes enlarging the high jump area to accommodate two jumping areas, improving drainage around the long jump area, removing the pole vault pad and adding track surface to the javelin runway.

SCHEDULE

Key Milestones	Start	Completion	% Complete	Comments
Pre-Design	N.A	N.A.	N.A.	
Design & Permitting	Jan 2019	March 2019	100%	
Construction	June 2019	Aug 2019	100%	

CURRENT ACTIVITIES

- Nothing new to report
- All improvements to the track are 100% complete

ACTIVITIES SCHEDULED FOR NEXT QUARTER

- N/A

HIGHLIGHTS

- This project came in on budget.

CHALLENGES AND SOLUTIONS

- N/A

PROJECT PHOTO GALLERY

- N/A