



**CORVALLIS SCHOOL DISTRICT
BOND PROGRAM UPDATE
August 6, 2020**



MOUNTAIN VIEW ELEMENTARY SCHOOL
MAJOR ADDITION AND REMODEL

Project Manager: Wenaha Group
Architect: DLR Group
CM/GC Contractor: Fortis Construction

PROJECT DESCRIPTION

Add three (3) permanent classrooms, convert existing office to classroom space, create collaborative/small group learning areas, improve ADA accessibility, install energy efficient lighting, replace kitchen flooring, upgrade finishes in hallways and shared spaces including floors, paint, and ceilings, upgrade mechanical infrastructure including electrical, heating, and plumbing systems, enhance emergency communication systems, improve emergency lighting, improve seismic safety, improve site circulation and parking.

SCHEDULE

Key Milestones	Start	Completion	% Complete	Comments
Pre-Design	Dec 2018	Dec 2020	10%	
Design & Permitting	Jan 2021	Dec 2021	0%	
Construction	Apr 2022	Dec 2022	0%	

CURRENT ACTIVITIES

- No changes for this report.

ACTIVITIES SCHEDULED FOR NEXT QUARTER

- Design Core Team and Design Advisory Committee formation.

HIGHLIGHTS

- N/A

CHALLENGES AND SOLUTIONS

- N/A

PROJECT PHOTO GALLERY

- N/A